



PROJECT:

Modular Maintenance Building & Weight Room
Madera South High School

Date : August 7, 2015

TETER Project No.: A 14-9449.00 D

CLIENT:

Madera Unified School District
1205 Madera Avenue
Madera, CA 93637

Client Bid No.: 072215
DSA File No.:
DSA Appl. No.:

NOTICE TO ALL VENDORS:

This Addendum is attached to and made part of the above entitled specifications for Madera Unified School District for Bid No. 072215.

~~Pre-Qualification Packet is due by August 5, 2015~~

Pre-Qualification Packet is due by August 12, 2015

~~Bids must be received prior to 10:00 am on August 12, 2015~~

Bids must be received prior to 10:00 am on August 19, 2015

*The following additions, deletions and revisions to the plans, specifications and Addenda shall become a part of the plans and specifications. It is the responsibility of the General Contractor to submit the information contained in this addendum to all subcontractors and suppliers. The Bidder shall acknowledge receipt of the Addendum in the Bid Proposal. (Addendum number of pages: **2** pages + **0** attachments = **2** total pages).*

PROJECT MANUAL:

1 – 01: PROJECT MANUAL, SPECIFICATION SECTION 011000 – “SUMMARY OF WORK”, revise as follows:

A. Paragraph 1.7 – PROJECT SCHEDULE:

1. Item 1.7.A.1. Delete “and Bleacher Contracts” from end of sentence.

2. Add Item 3 as follows:

“3. Modular Building Manufacturer Construction Schedule is 140 calendar days from authorization to proceed, which will occur after DSA approval. Modular Building

ADDENDUM NO. 01

Madera South H.S. Maintenance and Weight Room
Modular Building Project
Bid No. 072215
Page 2

delivery to site will be at a minimum 70 Calendar Days after authorization to proceed.”

1 – 02: PROJECT MANUAL, SPECIFICATION SECTION 012300 – “ALTERNATES”, revise as follows:

B. Delete Section 012300 in its entirety

Signature:_____

Print Name:_____

Date:_____

END OF ADDENDUM NO. 01

Robert V. Thornton
Architect of Record