



MADERA UNIFIED
SCHOOL DISTRICT
1902 Howard Road
Madera CA 93637
(559) 675-4500
(559) 675-1186 Fax
www.madera.k12.ca.us

Board of Trustees:

President:

Ed McIntyre

Clerk:

Lucy Salazar

Trustees:

Nadeem Ahmad

Isreal Cortez

Joetta Fleak

Ruben Mendoza

Ray G. Seibert

SUPERINTENDENT:

Todd Lile

**THIS ADDENDUM SUPERSEED ADDENDUM No.3 in REGARDS TO THE
EQUIPMENT AND RUN TIMES**

May 26, 2022

Addendum No.3 Bid No.050322-MUSD District Office Server
Room Upgrade Project

NOTICE TO ALL VENDORS:

This Addendum is attached to and made a part of the above-entitled specifications for Madera Unified School District for Bid No.050322 MUSD District Office Server Room Upgrade Project with a due date of June 1, 2022 @ 10:01 a.m. All changes and/or clarifications will appear in bold type and deletions will be struck out within a sentence.

Questions/Clarifications:

UPDATED PROJECT TIMELINES- The Project has an estimated completion date of April 11, 2023. **The estimated completion date has been changed to July 31, 2023**

Product Substitutions:

See updated product specifications

"The District will accept all manufactures due to the recent Air Board changes, however the brand used must still meet both the scheduled project timelines and the SJV APCD Tier 4 requirement."

Replacement Spec Sheets (see Attached)

4. Will the district be ok with decreasing the run time the generator to less than 24 hours? **YES**

Revised from previous NO response. Generator run time is based on the Caterpillar Generator specified within this addendum to be used with the external UL 2085 fuel tank currently indicated within the plan. The design run time is close to 96 hours. Other manufacturers will be considered only if their product meets the specified items as well as maintaining all run times and UL and agency certification's.

Signature_____

Date_____