



**MADERA UNIFIED  
SCHOOL DISTRICT**  
1902 Howard Road  
Madera CA 93637  
(559) 675-4500  
(559) 675-1186 Fax  
[www.madera.k12.ca.us](http://www.madera.k12.ca.us)

**Board of Trustees:**  
President:  
Ed McIntyre

Clerk:  
Lucy Salazar

Trustees:  
Nadeem Ahmad  
Isreal Cortez  
Joetta Fleak  
Ruben Mendoza  
Ray G. Seibert

**SUPERINTENDENT:**  
Todd Lile

**September 30, 2022**

**Addendum No. 1**

**NOTICE TO ALL VENDORS:**

This Addendum is attached to and made a part of the above-entitled specifications for Madera Unified School District for Bid No.091322-MUSD Server Room Upgrade Project with a due date of **October 14, 2022 @ 10:00:00 am**

All changes and/or clarifications will appear in bold type and deletions will be struck out within a sentence.

**Questions/Clarifications:**

- \*What is the estimated project cost? **\$1.5 million**
- \*What is the Anticipated Start Date? **February 2023**
- \*What is the Anticipated End Date? **August 2024**
- \*Who is responsible for keeping equipment clean in the server room? **The awarded Contractor is responsible for keeping equipment clean. They are to seal//tarp to the ceiling?**
- \*Who is responsible for cooling the Server Room? **-The District**

**Question regarding Add Alt.Clarification:**

**This is not on sheet MS. DD Alternate: Provide & install all materials and perform all labor necessary to complete the following: Install a Kidde ECS-500 Novec 1230 Fire Suppression System to protect the Data Room (2883 CUT Ft.) with a 4.7% concentration of Novec 1230. The ceiling height of the data room shall be 8'0". The system is designed to provide a main supply of Novec 1230 only. The Novec 1230 control panel shall be installed in the server room. The Novec 1230 cylinder shall be installed in the adjacent records room mezzanine. The room as one (1) exit/entry door that leads into the interior of another room, (does not lead to the outside) The cylinder is a 200 lb. tank with a 12.775 In diameter. See attached cylinder specification sheet. See specification for additional information.**

Is awarded contractor to use schedule 40 vs. schedule 80? **Refer to Build plan-plan is to code requirements.**

Continued:

- Who is responsible for Special Inspections? - **District to cover 1st inspection contractor to cover all subsequent (district to provide inspector)**
- Who is responsible for coordinating the Special Inspections? **The Awarded Contractor is to coordinate special inspection with district**
- Will the District reimburse for permits? **Yes**
- Concrete sampling? **Please refer to Concrete sampling note is on sheet E1.02**
- Does the Awarded need to match existing Asphalt? **The Contractor will need to use concrete per the general notes "Trenching and Excavation Notes" on sheet E1.02 which calls to match the existing surrounding surface which is asphalt.**
- Who needs to be pre-qualified? **The general contractor**
- What is the estimated Board Date? **December 2022**

Signature\_\_\_\_\_

Date\_\_\_\_\_